

01-14-1984, p. 3

2 PM - 9:30 PM - City Hall, 3rd floor. Ray finished the ceiling in 302 -- very nice; he is an excellent plasterer. Paul, Jimmy, Ed and I were very productive -- 4 more windows were removed and re-glazed & painted; the landing entre 3 & 4 was cleaned & the bags of pigeon manure there were moved to the 3rd floor for disposal next week; the door to 302 was given another coat of varnish by Paul & Ed. No window in the former toilet on the 3rd floor was scraped & re-installed; steps all the way down to the ground level were washed/mopped & the rug on the 2nd floor was vacuumed. Paul & Ed put plaster over the two windows from which the sash was removed for repair today. The removal of the window was very tricky -- the glass almost fell to the street & would have, had we not been extremely cautious & prudent. Jimmy Obelkevich is getting pretty good at caulking windows. Paul painted the windows very well. We shall develop a routine and that will be that. Ray works very well by himself and needs no supervision of any kind -- the others have to be told what to do. Ran into Joe Jacobino in City Hall and he is arranging a dumpster from Altier and that way we can get one rather economically -- hopefully on Monday or Tuesday of next week. I worked with Ed Moorehead quite a bit today and he is a nice guy -- very responsive & capable. At 8:30 PM I called an end to the day & paid the crew -- in my own cash & with my personal check (in one instance):

\$ 20.00 cash + \$ 5.00 bonus	- Ed Moorehead	} pay for the week ^{1/9/84} -- ^{1/14/84} arranged by JWB.
\$ 20.00 cash + \$ 5.00 bonus	- Jimmy Obelkevich	

The bonus payment was my idea -- they both worked very well today. Ed Moorehead was very grateful and appreciative & thanked me sincerely. Jimmy was baffled by the extra \$ 5.00